

Sound (Acoustic Testing) Checklist

To Be Checked	Confirmed (y/n)
A 240 Volt power supply must be available within the building.	
No trades should be working in the building during the test.	
No noisy operations/work being carried out in the vicinity.	
Access to adjoining buildings is required.	
Tested areas must be clean and tidy.	
All walls, floors and ceilings must be completed.	
All windows and external doors must be fitted, glazed and closed.	
All internal doors must be fitted.	
Skirting, wall sockets and switches must be fitted.	
All trickle vents and ventilation systems must be installed and closed.	
When testing separated floors for Impact Transmission, no cosmetic floor coverings should be fitted.	